15, Excerpts from 102-53-2 Halifax Board of School Commissioners minutes provided by Halifax Municipal Archives Julifar. n.S. Thursday, april 18. 1918. Commissioners for the bety of Halifan, held at their Offices. 8: Lackville St. this date. Commissioner J. P. Zum. Chairman C. P. March. 1 W. R. Wakely W.S. Coloulle I S. Parker al Finley. RAGuedford S.J. Wilson Secretary Object of Meeting The Chairman reported from the Special learn mette concerting of Comma Colivell, Tenlay, the bety Solvertor and hemself appointed by the Board to interview the Belief Commission relative to the adjusting of losses on the Gles. We kay and Richmond School buildings, and the speedy completion of the feartnamed, that the Commettee had met the Relief Commission and contractoroon Jet. 15 and descussed the various foints very fully. He submitted a westract of Minutes as taken by the lehaurman of bommission He further submitted the open on of the bety Solicitoire the Board's bability on both schools. (seefly) Sharmon of the Rebefloomerson; advising that the Rebefleonmession, the School Board and the low tractors for Olex. McKay Schooleach appoint one appraises to value the loss on the building upon their agreen, the claim to be a queted as follows-The Rebef bonneew to psy half the loss The Contractor to pay one quarter the loss The School Board to pay one quarter the loss He stated that the School Broard has already paid the Building leastactors \$77,000.

School Commissioners minutes provided by Halifax Municipal Archives Thursday 1918 april 18 On motion of bommos. Hoodbury and Hood. it was Resolved: -That in accordance with the suggestion of Mrs. D. S. Rogers, Chairman of Relief bommission, the Board concurs whis suggestion in order to facile-take mathers in connection with the housing of School children in the North End District, and Resolves, subject to the approval of the Board of Control and Governor novembranil, that the Kelief Commission, the leastractors of Glerander mckag School and the Board of School Commissioners appoint one approces each to value the lass making School. If all approves are agreeable the claim will be paid on the following bases:-Relief Commission to be a some half the lass. Building Contractors to bear one quarter the loss School Board to been onequarter the lass. Manual Training School
Reference was made to a panice aused in Manual Training School, now used as classrooms by pupils of young Stand St Joseph's Schools, and, in order to prevent injury to pupils, it was resolved that an outside stainway be built to the second storey. adjourned 10.20 a.m. Spirison

Extract from Mirmtes of Meeting, February 15th, 1918.

1 P. M. Conference with Committee from School Board, Messrs. Quinn, Finlay, H. S. Colwell and F. H. Bell, K. C.

present on behalf of Falconer & McDonald and Mr. Busch, Architect, on behalf of the School Board. An understanding was arrived at as between the School Board and Messrs. Falconer & McDonald to the effect that the Board would extend the time for the completion of Falconer & McDonald's Contract, without prejudice to their rights under the contract, until August 15th, and that the Reconstruction Department of the Commission would give up possession of the School Building on April 15 to the Contractors and the temporary structure adjoining to the School Board for school purposes on the same date.

As between the Relief Commission and Falcomer & McDorald it was understood that the Commission would indemnify the contractors for any damage Falconer & McDorald may have suffered by reason of the Reconstruction Department having taken possession of the school building after the explosion, the amount of this damage to be settled by one arbitrator to be appointed by Falconer & McDonald and one to be appointed by the Commission, these two to appoint a third unless some agreement is otherwise arrived at by which the damage can be settled.

RE FURTHER SCHOOL ACCOMMODATION. The School Committee urged the building of a temporary structure on the Bloomfield urged the building of a temporary structure on the Bloomfield property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property. This would cost a least Ten Thousand Dollars. After property would a thorough discussion it was decided that the best course would a thorough discussion it was decided that the best course would be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnstone, be to repair Bloomfield High School Building. Mr. H. W. Johnsto

the part of part and any part of party

the parties of the parties are a second to a second principles of

left.

Roard of School lax held their at 10 o'clock am. behave and chury shy abmond wakely. Colivell Parker 1. Felly 1. E. Funday. TKelly 1. E. Funday. R. D. Guldford.

your ament of embodying personally give any required the building es claim for on the Board pol 18,1918

4.18 evere read

"your letter of

H. BELL, K. Q.



Office of City Solicitor,

AND ADDRESS NAME OF STREET

ill response to the request of the least for sy

Halifax, N.S. Apr. 13, 1918. 191

.

abliably they would undertake this work by the Reconstruction
Department forthwith and charge the expenditure at present to
the School Board as in the case of former advances; the work
to be inspected on behalf of the School Board by Mr. Parker.

To Halifax Solool Brard.

RE RICHMOND SCHOOL The Relief Commission agreed
to indemnify the School Board against any claims of Rhodes,
Curry & Company by reason of removal of the debris now proceeding under the contract of Cavicchi & Pegano, it being conceded by all concerned that it was important that this debris be
removed and the property cleaned up.

Committee asked that a room be reserved in this building to store some furniture. The Relief Commissioners thought that this was impossible as the whole building was required for hospital purposes, but they agreed to remove at the Relief Commission's expense, the furniture as soon as the School Commissioners obtained the necessary storage space.

**Ppreciation of the Relief Committee's prompt giving up

**Possession of this School as promised and expressed general

satisfaction as to the condition in which the building was

left.

nearly whose productived a winter pleasing the

Evant of School fax held this rat 10 o'clock am. leharman shury shy strong shury shy lealwell Parket J. Felly Farket P. Felly T. E. Fully T. E. Huldford.

your ament of embodying personally give any required the building es claim for on the Board pal 18,1918

\$.18 evereread

your letter of



Office of City Solicitor,

Halifax, N.S. Apr. 13, 1918. 19

The Secy of the Halifax School Board.

RE RICHMOND AND ALEXANDER MACKAY SCHOOLS.

Dear Madam:

In response to the request of the Board for my opinion as to the legal position of the Board and the contractors for the extension to the above schools I beg to submit the following:-

RICHMOND SCHOOL.

Messrs. Rhodes Jurry & Company Ltd. contracted to construct the extension to the school. The terms of the contract are embodied in the specification upon which the tenders were taken, which are expressly declared to form part of the contract. By the 6th of December a considerable part of the building contracted for had been completed, how much is in my opinion immaterial, because it is not in question that it had not been fully completed, and that the building had not been taken over by the Board. Payments under the terms of the specification had been made by the Board to the extent of \$10,000.00, leaving a balance of

reads as roridus:-

* * * (1 de 1)

From the commencement to the completion of the Works, and until the same shall have been formally delivered over to the Board of School Commission, the livered over to the same shall be entirely with the care and risk of the same shall be entirely with the care and risk of the same shall damages, costs, charges, contractors, who shall defray all damages, costs, charges, and expenses occasioned by or consequent on injury by

mained unpaid. The building was not destroyed but materially damaged, to what extent is in my opinion immaterial, because this contract also contained a clause placing the

cold in bulances of the and

v.11.1 +cec

East of School lax held this at 10 o'clock am Cheerman bury they ! Amond akely alwell D. 18 evere read denterviewe on the Board pal 18,1918

your letter of

53

S. H. S. B.

approximately \$7,000.00, and it may be assumed for the purposes of this opinion that the work had so far progressed as to have entitled the contractors to some further payment on obtaining the requisite certificate. On the 6th pecember the uncompleted building was completely destroyed by the explosion.

The questions to be answered are:-

2.

lst Have the contractors any claim upon the Board, and 2nd Have the Board any claim against the contractors?

As to the first question it appears abvious that no such claim can exist, not only for the reasons to be given in respect to the second question, but also because no work had been accepted by the architect and for which he had given the required certificate.

as to the second question even if the contract contained no provision dealing specifically with the contingency which has arisen I think there would be no doubt of the legal position of the parties. If a man has contracted to do a certain thing he is not excused from pertracted to do a certain thing he is not excused from performance by anything which merely increases the cost or difficulty to him. But the contract did most expressly difficulty to him. One clause of the specification reads as follows:-

From the commencement to the completion of the Works, and until the same shall have been formally delivered ofer to the Board of School Commission, the livered ofer to the same shall be entirely with the care and risk of the same shall be entirely with the care and risk of the same shall damages, costs, charges, Contractors, who shall defray all damages, costs, charges, contractors, who consequent on injury by

mained unpaid. The building was not destroyed but materially damaged, to what extent is in my opinion immaterial, because this contract also contained a clause placing the

V.11.1 +eec

Board of School fax held this tat 10 o'clock am. Chairman dhury Wakely alwell Dr. 18 evere read denterviewed on the Board pal 18,1918

your letter of

153

Halfar. Id.

Wednesday april 24, 1918.

S. H. S. B.

3.

fire, storm, or tempest, or by or on the acts or omissions of themselves, their agents, servants, or workmen, or arising by reason of the execution of the Works contemplated by the Specifications whether the same shall happen to the property of the Board of School Commissioners or that of any other person or persons, and shall hold the Board of School Commissioners harmless in respect thereto.

This would appear clear enough of itself, but it was apparently not deemed to be sufficiently comprehensive for the added clauses at the end of the specification contain this further provision:-

The contractor is to take the entire risk of all accidents which may occur to the buildings or works during the progress of the works from whatever cause during, and to repair and make good the same with as arising, and to repair and at his own costs and little delay as possible, and at his own costs and charges.

In the face of these provisions, quite irrespective of the general principle of law referred to, I am of opinion that the Board has the legal right to call upon the contracts to proceed with their contract, and to treat the tractors to proceed with their contract, and to treat the money paid to them as payments on account, or in other words to construct the building for the amount remaining due upon the contract.

ALEXANDER MIKAY SCHOOL .

This building also was uncompleted at the time of the explosion, and a balance of the contract price remained unpaid. The building was not destroyed but material, ially damaged, to what extent is in my opinion immaterial, because this contract also contained a clause placing the

VII. I HELL

recta test designa-

Board of School afax held this It at 10 o'clock am.
I behave man abung shy balled Parket I. Finlay. I kelly I. E. Zubness R. D. Guldford.

And Sweet present.

embodying personally is give any reguired denterviewed the building esclaim for on the Board pal 18,1918

your letter of

Halfar. Id.

Wednesday 24, 1918.

les rames ero for the bethy of Halifax held the day at their Offices & Sakkville Stat 10 viclock am. Cresent Present Present Present & H. H. Koodbury

S. H. S. B.

4.

the risk of loss upon the contractor. The clause is as follows:-

The Contractor is to take upon himself the entire risk of all accidents that may occur to the Building or works during the progress of the works from whatever cause arising, and to repair and make good the same with as little delay as possible, and at his own proper costs and charges.

The complication introduced by the fact that the Relief Committee took possession of the building very shortly after the explosion and made alterations in it for their own purposes does not in my opinion concern the Board. That is a matter which must be settled between the Relief Committee and the contractors. The legal right in this case also is to require the contractors to complete the building for the contract price.

There are other points which may arise in connection with these schools, such as claims for demurrage and compensation for the use of the Alexander McKay School during the period it is occupied by the Relief Committee; but I do not understand that my opinion is required upon these at present, nor are they in any way material to the matter in respect to which my opinion is required.

Yours truly,

IH. Reec

Kakely.
Colivell
Parker
1. Fenlay.
1. E. Fully
R. D. Gueldford.

your ament of embodying personally give any required the building es claim for on the Board

pal 18,1918

-your letter of