

Multi-unit, Industrial, Commercial & Institutional Service Connection Acceptance Check Sheet

HALIFAX WATER

450 Cowie Hill Road, PO Box 8388, RPO CSC Halifax, Nova Scotia, B3K 5M1 Phone: (902) 490-6914 Fax: (902) 490-1584 Email: EngineeringApprovals@HalifaxWater.ca

Applicant Info	rmation					
Date:	ate:				Building Permit Number:	
Applicant:				Email:		
Phone Number:	()			Fax Number: <u>(</u>)	
Location/Address:						
Property Identification Number (PID):				Lot Number:		
Premise Use:						
Type of Premise:	□ Residential	□ Multi-Unit Res.	Industrial	Commercial	□ Institutional	
				Number of Multi-L	Jnits:	
Contractor:						

Design Engineer:

Signature:

The following items are required for the acceptance of multi-unit residential, industrial, commercial and institutional Service Connections in accordance with *HRWC Design Specification* and *HRWC Supplementary Standard Specification*. Indicate each item with a check if it is submitted or **N/A** if it is not applicable. All boxes are to be completed and check sheet is to be submitted as part of the Service Connection Acceptance Package.

Submitted	General items required for the acceptance of Service Connections
	Multi-unit, Industrial, Commercial & Institutional Service Connection Acceptance Check Sheet Record drawings
	Completed service connection card
	Professional Engineer's Certificate of Compliance for Installation of MICI Service Connections
	HRWC inspection and approval of the water, wastewater and stormwater service connections
Submitted	Specific items required for the acceptance of Water Service Connections
	Record of hydrostatic test compliance for Water Service Connections 100 mm and larger
	Record of bacteriological test compliance for Water Service Connections 100 mm and larger
	HRWC inspection and approval the backflow prevention device
Submitted	General items required for the acceptance of Wastewater Service Connections
	Closed circuit television inspection and report
	Wastewater Service Connection vacuum test and inspection report
	Manhole vacuum test and inspection reports
	Deflection gauge testing for Wastewater Service Connection 250mm and larger
Submitted	General items required for the acceptance of Stormwater Service Connections
	Closed circuit television inspection and report
	Deflection gauge testing for Stormwater Service Connection 250mm and larger